

**ATTACHMENT B
ESTIMATED PROJECT SCHEDULE**

Planned Start of Preliminary Engineering:	February 1, 2019
Planned End of Preliminary Engineering:	August 1, 2019
Planned Completion of NEPA:	August 1, 2019
Planned Start of Final Design:	August 1, 2019
Planned Completion of Final Design:	March 1, 2020
Planned Start of Right of Way Acquisition:	August 1, 2019
Planned End of Right of Way Acquisition:	April 1, 2020
Planned PS&E Approval	June 1, 2020
Planned Construction Contract Award Date:	January 1, 2021
Planned Construction Start Date:	March 1, 2021

Major Project Activities	Schedule	
	Planned Start Date	Planned End Date
Base Phase		
Preliminary Engineering	2/1/2019	8/1/2019
Shovel Ready Utility Work (East Main Street)	2/1/2019	9/1/2020
Option Phase I		
Final Design	8/1/2019	3/1/2020
Right-of-Way Acquisition	8/1/2019	4/1/2020
Waterline Relocation (2nd Street)	8/1/2019	12/1/2020

Major Project Activities	Schedule	
	Planned Start Date	Planned End Date
Columbia Gas Utility Work (2nd Street)	8/1/2019	12/1/2020
Option Phase 2		
Mobilization	5/1/2021	7/1/2021
Staking, Signage, Marking	5/1/2021	9/1/2022
Traffic Control	5/1/2021	9/1/2022
Construction Engineering Services	5/1/2021	11/1/2022
Clearing, Demo, Grubbing, Spoils	5/1/2021	5/1/2022
Stormwater/Sewer Separation	7/1/2021	5/1/2022
Overhead Utility Relocation	9/1/2021	2/1/2022
New Traffic Signal Replacements	11/1/2021	5/1/2022
Roadway Subgrade	6/1/2021	6/1/2022
Asphalt Roadway	8/1/2021	7/1/2022
Curbs, Sidewalks, Brick	7/1/2021	6/1/2022
Street Lighting	3/1/2022	6/1/2022
Landscaping/Amenities	5/1/2022	7/1/2022
Demobilization	7/1/2022	10/1/2022
Contingency		

Planned Construction Substantial Completion
and Open to Traffic Date

August 1, 2022

Period of Performance End Date:

February 1, 2023

Planned Project Closeout Date:

May 1, 2024